

APPLICATION No.: 1158

TAP CLEARED

LOCATION: 51 Sherman St

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES: Sept 5, 1872

E X Bonney St

182.2 ft

S X N Line Sherman St

6.0 ft

E X W Line House

3.8 ft

1" Copper Service

08/27/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 80

Distance from main to curb stop (ft) 21.8

Distance from curb stop to meter (ft) 11

Distance from curbface to curb stop (ft) 2.1

Depth of service (ft) 4

Total length of new pipe installed (ft) 21.8

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve furnished: No size 3/4"

Remarks 3/4-1 union installed 1.0 ft outside curb stop

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

