

APPLICATION No.: 11583

TAP CLEARED

LOCATION: 18 Edison St

OWNER:

31-313

MEASURES:

N X Nash Rd 172.7 ft
 W X E line Edison St 9.0 ft
 N X S line House 11.5 ft
 1" Copper Service
 05.03.2018 Lead Service Line Replacement Program
 Phase 1, Contractor P. Gioioso & Son
 Type CU, Diameter 1in, Water pressure 70
 Distance from main to curb stop (ft) 21.4
 Distance from curb stop to meter (ft) 18.5
 Distance from curb face to curb stop (ft) 2.3
 Depth of service (ft) 3.9
 Total length of new pipe installed (ft) 39.9
 Curb stop replaced: yes size 1"
 Corporation replaced: yes size 1"
 Ball Valve furnished: yes size 1"

DATE

BEF.

AFT.

REMARKS

10/21/83

03/05/93

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

