

LOCATION: 325 Arnold St.OWNER: W.E.F. Mansfield

MEASURES: 5/8" L lead July 13, 1912
E from Rotch 114.0 ft.
S from N line Arnold 7.0 ft.
W from E line House 3.0 ft.

11/20/89: Renewed from 1 ft. outside curb stop to a point 6 in.

Stock: 1 ft. 6 in. 3/4" copper tubing 1-3/4" curb stop

1 - Caldwell stop box 2-3/4 x 5/8 lead to cop adapt. xs.

1-26-99 M. Pavao Const. renewed from main to property
line. Stock: 28 ft. - 3/4" Copper tubing, 1 - 3/4" Curb
Stop, 1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop
adapt. XS, 1 - 5/8" x 3/4" Fig. 413.

DATE

BEF.

AFT.

11/20 REMARKS ✓

8947-0085

1-26-99 Tap reamed

METER HISTORY

CHARGE OUTS

[illegible]