

APPLICATION No.: 1 1617

TAP CLEARED

LOCATION: 51 Deane St.

OWNER: E.T. Mello

MEASURES:

5/8"

W from	Belle. Ave.	220.0
S from N line	Deane	7.0
W from E line	House	8.5


9/14/78: Franklin Const. renewed service from the main to the property line. 25 ft. -3/4" copper; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS

DATE

BEF.

AFT.

REMARKS



METER HISTORY						CHARGE OUT		
DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST		REMARKS
6-2-69		5/8	Rock Mg.	20272694				
<div style="border: 1px solid black; padding: 5px; margin-top: 10px;"> <p>31-230 <u>9-29-97</u> Out <u>6:20</u> A.M. In <u>8:30</u> A.M.</p> <p>Date: Driver: <u>Ostiguy Trk. #88 4-12 Shift</u></p> <p>Where called: <u>Leak at #51 Deane St.</u></p> <p>Meter Removed: Type: No.:</p> <p>Type Sidewalk: <u>CEMENT St.</u> Horses—Lights—Signs—</p> <p>Leak: Main to curb stop <input type="checkbox"/> Shut off at curb stop <input type="checkbox"/></p> <p>curb stop to property <input checked="" type="checkbox"/> Shut off at meter stop <input type="checkbox"/></p> <p>Leak inside building <input type="checkbox"/> Turned on at curb stop <input type="checkbox"/></p> <p>Remarks: <u>Relieved C.S. Box COVER to</u> <u>keep water out of finished</u> <u>cellar. No damage yet to</u> <u>downstairs live-in area.</u> <u>6-7 ft. punch. They have water.</u> <u>Leak seems under foundation.</u> <u>33766 33770</u></p> </div>								

CHARGE ON

31-230

Date:

Out 6:20 A.M. In 8:30 A.M.

Driver:

Where called:

Meter Removed: Type:

No.:

Type Sidewalk: CEMENT Sl.

Horses—Lights—Signs—

Leak: Main to curb stop ☐

Shut off at curb stop

curb stop to property ☒

Shut off at meter stop

Leak inside building

Turned on at curb stop

Remarks:

Remarks: Released C. S. Box COVER to keep water out of finished cellar. No damage yet to downstairs live-in area. 6-7 ft. punch. They have water. Leak seems under foundation.