

APPLICATION No.: 11626

TAP CLEARED

LOCATION: 84 Jouvette St

OWNER:

31-313

MEASURES: 1" Copper Service

08/01/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 18

Distance from curb face to curb stop (ft) 2.3

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 18

Curb stop replaced: No

Corporation replaced: No

Ball Valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]

APPLICATION No.: 11626

TAP CLEARED

LOCATION: 84 Jouvette St.OWNER: Joseph E. David Et UxMEASURES: 1/2"

H lead

Dec. 17, 1906

E from

Crapo St.

257.0 ft.

N from S line

Jouvette St.

8.0 ft.

E from W line

house

8.0 ft.

2/28/79: Renewed from main to 2 ft. front of main.

2 ft. - 3/4" copper; 5/8" x 3/4" Fig. 413; 5/8" x 3/4"
lead-cop. adapt. XXS

12/20/07 - Renewed from main to property line

18 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell stop
box; 1 - 5/8" x 3/4" Fig. 413; 1 - 5/8" x 3/4" lead to cop adapt
xs. Tap Reamed Foreman: D. Monty12/20/07 - Broke sewer in sidewalk while renewing water service
4 ft - 6" PVC pipe; 2 - 6" clay to plastic Fernco's
Foreman: D. Monty

DATE

BEF.

AFT.

REMARKS

2/28/79

Reamed

12/17/07 Dig Safe #

2007-500 2216

12/20/07

Tap Reamed.

[illegible]

CHARGE OUTS •

[illegible]