LOCATION: 26 Viall St	TAP CLEARED			
	DATE	BEF.	AFT.	REMARKS
OWNER:				
MEASURES: N X Ruth St W X E Viall St S X N House 8.6 ft 4/11/2019 1" Copper Service Lead Service Line Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 100 DIstance from main to curb stop (Ft) 23 Distance from curb stop to meter (ft) 20 Distance from curb face to curb stop (ft) 1 Depth of service (ft) 5 Total length of new pipe installed (ft) 43 Curb stop replaced: yes size 1" Corporation replaced: yes size 1" Ball valve replaced: yes size 1"				

