

APPLICATION No.: 1175

LOCATION: 303 County St

TAP CLEARED

OWNER: _____

31-313

MEASURES:

Oct 4, 1872

W from County St 18.6'

N from S line Forest St 6.8'

W from E line house 17.6'

1" COPPER SERVICE

8-20-2018: Lead service line replacement program

phase 1 Contractor: P. Gioioso & Sons

TYPE: CU, Diameter 1, Water Pressure 90

Distance from main to curb stop 7'

Distance curb stop to meter 12'

Distance from curb face to curb stop 1.5'

Depth of service 4.3'

Total length of new pipe installed 12'

Curb stop replaced: NO Size 3/4"

Corporation replaced: NO Size 3/4"

Ball valve furnished: YES Size 1"

Remarks- 3/4 - 1" union installed 1.0 feet outside

curbstop - service is located off Forest St

DATE

BEF.

AFT.

REMARKS

5/23/75 reamed

[illegible]