

APPLICATION No.: 11759

TAP CLEARED

LOCATION: 400 Orchard St

OWNER:

'31-313

June 11, 1907

MEASURES:

S X Rockland St

175.8 ft

W X E Line Orchard St

5.0 ft

N X S Line House

9.4 ft

1" Copper Service

10/18/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (Ft) 24

Distance from curb stop to meter (ft) 21.1

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 3.8

Total length of new pipe installed (Ft) 21.1

Curb stop replaced: No, size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 3/4-1 union installed 1.0 lf outside curb stop

DATE

BEF.

AFT.

REMARKS

6/9/52

Ream

8/26/81

Ream

[illegible]