

APPLICATION No.: 11762

TAP CLEARED

LOCATION: 627 Maxfield N.E. Cor. Summit

OWNER: John B. Beaufardant

06-21-1907

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

MEASURES:

 $3/4''$ 

E from

S from N line

W from E line

Summit

Maxfield

House

24.0 ft.

4.8 ft ~~6.8 ft.~~

9.0 ft.

11/19/97: renewed form 1/2' outside curb stop to prop. line.

Stock: 6.5 ft. 3/4" copper tubing, 1- 3/4" curb stop, 1- #1 Caldwell stop box, 2- 5/8x3/4 lead to cop. adapt.xs

䷆ ䷆ ䷆ ䷆ ䷆ ䷆ ䷆

8/26/08 - West End Water Main Rehab Contract # 4 - Perrina Const  
Renewed water service from main to property line

24 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" curb stop;  
1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

10/28/09 - Road under Construction - moved curb stop  
back 2 ft

4 ft - 1" copper tubing; 1 - 1" curb stop; 1 Caldwell  
stop box. Foreman: Frank Bento

10/28/09 - City crew repaired section of sewer service  
6 ft - 6" PVC pipe; 2 - 6" clay to PVC Ferncos  
Foreman: Frank Bento

[illegible]