

APPLICATION No.: 11774

LOCATION: 303 Tinkham St

OWNER:

31-313

MEASURES:	W X Brook St	145.2 ft
	S X N Line Tinkham St	9.5 ft
	E X W Line House	8.5 ft

1" Copper Service 05.15.2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance from main to curb stop (ft) 23.6

Distance from curb stop to meter (ft) 21.7

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 3.7

Total length of new pipe installed (ft) 45.3

Curb stop replaced: Yes size 1"

Corporation repalced: Yes size 1"

Ball valve replaced: Yes size 1"

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]