

APPLICATION No.: 11777

## TAP CLEARED

LOCATION: 604 South Second St

DATE BEF. AFT. REMARKS

OWNER:

08/01/60 Ream

31-313

June 21, 1907

MEASURES:

N X Cove St

199.3 ft

W X E Line Second St

9.5 ft

N X S Line House

14.0 ft

1" Copper Service

01/08/2019 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso and Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 23

Distance from curb stop to meter (ft) 17.5

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.1

Total length of new pipe installed (Ft) 17.5

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve furnished: Yes size 1"

Remarks: 1-3/4" union installed 1LF outside  
curb stop

[illegible]