

APPLICATION No.: 1178

LOCATION: 265 Union St.

OWNER: 31-313 MAP 52 LOT 274

MEASURES: INACTIVE SERVICE

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

Measures: 1"

E from W line	Seventh	1.6 ft
---------------	---------	--------

S from N line	Union	7.4 ft
---------------	-------	--------

INACTIVE SERVICE

1" Copper Service

11/03/2021 Union St Phase 2

Contractor: C. Naughton Corp

Type CU Diameter 1"

Distance from main to curb stop 33.5 ft

Distance from curb stop to meter 6.0 ft

Distance from curb face to curb stop 2.5 ft

Depth of service 4.0 ft

Total length of new pipe installed 39.5 ft

Curb stop replaced - Yes Size - 1"

Corporation replaced - Yes Size – 1"

Ball Valve Replaced – N/A Size – N/A

Remarks : Water service stub to existing parking lot

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

