

11780

TAP CLEARED

LOCATION:

OWNER:

MEASURES:

S f r o m

Elm

86.6

E f rom W line

Florence

7.3

S from N line

House

2.5

9/24/85: Renewed from main to a point 5 in outside of main

Stock: 5 in. 3/4" cop~~er~~^{per} tubing 1 - 3/4x5/8 lead to cop

adapt. xs 1 - 3/4x5/8 Fig. 413

=====

=====

5/27/86: Renewed from 1/2' outside curb stop to ins. cellar.

(18 ft. ins. prop line) Stock: 25ft. 3/4" copper tubing

1 - 3/4 curb stop 1 - Caldwell stop box.

=====

9/11/08 west_end water main rehab contract #4 perrina constr

renewed service from main to a joint 6ft 1 copper tubing 1-1corp

tap 1-1 x 3/4 reducer insp T Ives cdm

electric

[illegible]

CHARGE OUTS

[illegible]