

APPLICATION No.: 11790

TAP CLEARED ✓

LOCATION: 71 Sycamore

OWNER: John E Stager

DATE

BEF.

AFT.

REMARKS

10-5-98 Tap reamed

MEASURES: 3/4"

W from

Summer

79.4 ft.

S from N line

Sycamore

7.0 ft.

W from E line

House

8.0 ft.

March 17, 1964 Renewed from $\frac{1}{2}$ ft. outside curb stop to property
line.

9 $\frac{1}{2}$ ft. of 3/4" copper tubing

1 3/4" cop. to cop. stop

2 lbs. wiping solder

Nov. 12, 1975 Renewed from the curb stop to inside
cellar.

22 ft. - 3/4" Copper tubing (15 ft. inside)

Stop Box Caldwell

- - -

10-5-98 Renewed from main to a point 10ft. front the main.
Stock: 10 ft. - 3/4" Copper tubing, 1 - 5/8" x 3/4" lead
to cop. adapt. XXS, 1 - 5/8" x 3/4" Fig. 413.

[illegible]

CHARGE OUTS

[illegible]