

APPLICATION No.: 11802

TAP CLEARED ✓

LOCATION: 856 So. First

OWNER: John Monteiro

MEASURES:

5/8"

S from	Cove	264.5
W From/E line	First	7.6
S from N line	House	10.7

6/30/78 RENEWED 6" OUTSIDE CURB STOP TO 5½ FT. INSIDE
CURB STOP. 6 FT. 3/4" COP: 2-5/8" X 3/4" LEAD TO COP.
ADAPT. XXS: 3/4" CURB STOP: CALDWELL STOP BOX:

04/05/2013 Renewed from main to property line (36')
Stock: 36' - 3/4" copper tubing; 1 - 3/4" curb stop;
1 Caldwell stop box; 1 - 5/8"x3/4" lead to copper adapt.
XXS; 1 - 5/8"x3/4" FIG. 413; Tap reamed;

Foreman: R. Aguiar

1" Copper Service

1/10/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 98

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (Ft) 19.5

Distance from curb face to curb stop (ft) 1.8

Depth of service (ft) 4

Curb stop replaced: NO Corporation replaced: No

Ball valve furnished: yes size 1"

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
1-9-25		5/8	Rock *Mg.	19768809					

lies.

