

APPLICATION No.: 11870

TAP CLEARED

LOCATION: 149 Hathaway St

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

OWNER:

10/04/04 Ream

31-313

MEASURES:

W X Ashley Blvd	280.0 ft
S X N Line Hathaway St	9.0 ft
W X E line House	14.2 ft

1" Copper Service
07/09/2018 Lead Service Line Replacement
Program, Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 75
Distance from main to curb stop (ft) 25.0
Distance curb stop to meter (ft) 18.9
Distance from curb face to curb stop (ft) 2.0
Depth of services (ft) 4.0
Total length of new pipe installed (ft) 18.9
Curb stop replaced: no size 3/4"
Corporation replaced: no size 3/4"
Ball valve furnished: yes size 1"
Remarks: 1"-3/4" union installed 1.0 lf
outside curb stop

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

