

APPLICATION No.: 12028

TAP CLEARED

8324 1648

LOCATION: 162 Hathaway

OWNER: Olive M Faireheld

MEASURES:

E from Brook St. 218.0 ft.

N from S line Hathaway St. 9.0 ft.

E from W line house 7.3 ft.

JUN 17 1983 --Renewed from 6" outside curbstop to 3.0 ft.
inside stop. 3.5 ft.-3/4" copper; 3/4" curb stop; stop box;
2-5/8" x 3/4" lead-cop. adapt. XS;
- - - -

Aug 19, 1996:

Renewed from main to prop line

Stock: 18ft 3/4" copper tubing 1-3/4" curb stop

1-Caldwell stop box 1-3/4x5/8 lead-cop adapt. xs

1- 3/4x5/8 Fig 413

=====

1" Copper Service

06/21/2018 Lead service line replacement program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance from main to curb stop (ft) N/A

Distance curb stop to meter (ft) 14.0

13 ft to house +1 ft wall

Distance from curb face to curb stop (ft) 3.5

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 17.0

14.0 ft + 3 ft whip

Curb stop replaced: no Corporation replaced: no

Ball Valve furnished: yes size 1"

DATE

BEF.

AFT.

REMARKS

8/19/96

96340154

8/19/96: tap reamed

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
12-11-68		5/8	Hersey F	533418					

CHARGE OUTS

