

APPLICATION No.: 12032

TAP CLEARED

LOCATION: 190 Nash Rd.

OWNER: Joseph S. Charbonneau

MEASURES: 5/8" h.l.

W from

Acushnet Ave.

110.2 ft.

N f r o m S l i n e

Nash Rd.

8.5 ft.

W f r o m E l i n e

House

0.5 ft.

1/5/78: Renewed 1 ft. outside curbstop to prop. line;
8 ft.-3/4" copper; 2-5/8" x 3/4" lead to cop. adapt. XXS;
3/4" curb stop; Caldwell stop box;

9-15-98 Renewed from main to curb stop. Stock supplied by City. 8 ft. 8 ins. - 3/4" cop to cop cplg., comp. 1 - 5/8" x 3/4" Fig. 413. D.W. White to maintain trench.

1" Copper Service

05/24/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 68

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 17.0

Distance from curb face to curb stop (ft) 2.0

Depth of service (ft) 2.0 *

Total length of new pipe installed (Ft) 20.0

Curb stop replaced: No, Corporation replaced: No

Ball valve replaced: yes size 1"

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
9-7-54		5/8	Hersey D	637094					

CHARGE OUTS

