

APPLICATION No.: 12047

TAP CLEARED 8749-1906

LOCATION: 857 First

DATE

BEF.

AFT.

REMARKS



OWNER: H.J. Muthier

12/2/87: TAP REAMED

MEASURES:

5/8"

S from	Cove	289.0
E from W line	First	9.0
S from W line	Bldg.	4.0

12/2/87: Renewed from main to property line.

Stock: 15 ft. 3/4" copper tubing 1-3/4" curb stop

1 - Caldwell stop box 1-3/4x5/8 lead to cop adapt. xxs 1-3/4x

5/8 Fig.413.

=====

1" Copper Service

01/10/2019 Lead Service Replacment Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 98

Distance from main to curb stop (Ft) N/A

Distance curb stop to meter (ft) 20.5

Distance curb face to curb stop (ft) 2.3

Depth of service (ft) 4

Total length of new pipe installed (ft) 20.5

Curb stop replaced: No Corporation replaced: No

Ball valve replaced: yes size 1"

# METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
5-14-62		5/8	Calmet	1764481					

## CHARGE OUTS

