

APPLICATION No.: 12170

TAP CLEARED

LOCATION: 23 Covell St

OWNER: ✓

31-313

MEASURES:

W X Belleville Ave 214.1 ft

S X N line Covell St 9.7 ft

W X E line House 10.3 ft

1" Copper Service

5/7/2019 Lead Service line replacement program

Phase 1, Contractor P. gioioso & son

Type CU, Diameter(in)1, Water pressure 90

Distance from main to curb stop (ft) 24.2

Distance curb stop to meter (ft) 18.8

Distance curb stop to curb face (ft) 1.5

Depth of service (ft) 4.8

Total length of new pipe installed (ft) 53

Curb stop replaced: yes, size 1"

Corporation replaced: yes, size 1"

Ball Valve replaced: yes, size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]