

APPLICATION No.: 12194

LOCATION: 19 Welcome St

OWNER:

31-313

```
MEASURES: W X McGurk St      158.2 ft
          S X N Welcome St    8.6 ft
          W X E House         15.4 ft
```

1" Copper Service 4/3/2019

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 25.7

Distance from curb stop to meter (ft) 15

Distance from curb stop to curb face (ft) 2

Depth of service (ft) 4.1

Total length of new pipe installed (ft) 25.7

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks: 1-3/4 union installed 1LF outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

CHARGE OUTS

