

APPLICATION No.: 12214 5/8" H lead

TAP CLEARED

LOCATION: 878<sup>1</sup>/<sub>2</sub> Belleville Ave.

DATE

BEF.

AFT.

REMARKS

OWNER: \_\_\_\_\_

MEASURES:

5/8"

H lead

July 9, 1908

Connection of #12213, made by city.

## METER HISTORY

[illegible]

## CHARGE OUTS



## METER HISTORY

[illegible]

## CHARGE OUTS

CHARGE OUTS

APPLICATION No.: 12213 5/8" H lead

TAP CLEARED

LOCATION: 878-878<sup>1</sup>/<sub>2</sub>R Belleville Ave.

OWNER: Raphael Beaulieu

|                     |      |                             |                           |
|---------------------|------|-----------------------------|---------------------------|
| MEASURES:           | 5/8" | H lead Harwich              | July 9, 1906              |
| S from S            |      | <del>Tarkiln Hill Rd.</del> | <del>696.6 ft.</del> 73.2 |
| W from E line       |      | Belleville Ave.             | <del>11.0 ft.</del> 9.4   |
| N from S line       |      | House                       | <del>6.3 ft.</del> 6.5    |
| W from W line House |      |                             | 14.4                      |

June 19, 1951 New from the main to 2 ft. inside curb-stop  
 35 ft. - 3/4" copper tubing; 1 - 3/4" cop x 3/4" I.P.Fem.  
 Coup., fig. 413; 1-3/4" cop to cop curb stop, fig. 415;  
 Tap reamed.

Measures of 1" Corporation: S x S line Harwich St. 70.6'

E x W line Belleville Av. 24.0'

12/8/77: Zoppo renewed from the main to the curb stop.

28 ft.-3/4" copper; 1" Ford Corporation; 3/4" Ford curb stop;

02.21.2024 - DPI replaced lead line Curb Stop to Meter. Travis Bradley  
 3/4" Copper Tubing -K Units 22, Meter Coup - (3-4) Units 2, Ppress Male adapter (3-4)"  
 Units 1, (3-4)" Propress S2 90 Units 1, Cop Tee- (3-4)" Unit 1, (3-4)" Ball Valve Unit 1

PAI TAPLAD

508-823-9076

Call per: new  
 service for rear  
 house