

APPLICATION No.: 12235

TAP CLEARED ✓

LOCATION: 383 No. Front

OWNER: Frank Santos

MEASURES:

5/8"

N from	Deane	138.0
E from W line	No. Front	8.5
N from S line	House	13.3

-----  
October 11, 1968 Renewed from  $\frac{1}{2}$  ft. outside curb stop to a  
point 2 ft. inside curb stop.

$2\frac{1}{2}$  ft. of 3/4" copper tubing                      1 3/4" Mueller curb stop  
2 wiped joints

-----  
11/11/78: Franklin Const. renewed service from the main  
to the property line. 19 ft. - 3/4" copper; 5/8" x 3/4"  
Fig. 413; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4"  
lead-cop. adapt. XXS

4/16/97 Do not turn on per M Gwozdz until lead is changed to copper MB

11/9/95 removed meter it was off rdg. 35,568

April 23, 1997

Monteiro plumbing renewed from 3ft outside prop line to  
ins.cellar ( 25ft ins.prop line) Stock: 28ft 3/4" copper tubing  
1- 3/4x3/4 cop-cop cplg.ccmp. Stock supplied by contractor  
Insp. M Rose III

[illegible]

## CHARGE OUTS

[illegible]