

APPLICATION No.: 12249

TAP CLEARED

LOCATION: 53-55 Briggs St

OWNER: 

31-313

MEASURES:

August 18, 1908

N from Thompson St 218.7 ft

E from W line Briggs St 9.0 ft

S from N line House 8.0 ft

1" Copper Service

10-23-2018: Lead Service Replacement Program

Phase 1: Contractor P.Gioioso and Son

Type CU, Diameter (in) 1, Water Pressure 90

Distance from main to curb stop (ft) 8

Distance curb stop to meter (ft) 30

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 30

Curb stop replaced: Yes Size 1"

Corporation replaced: Yes Size 1"

Ball Valve Furnished: No, Size 3/4"

Remarks: 3/4'-1" union installed 1LF outside CS

DATE

BEF.

AFT.

REMARKS

METER HISTORY

| DATE | SET OUT | SIZE | MAKE | NUMBER | READING | TEST | | | REMARKS |
|------|------------|------|------|--------|---------|------|--|--|---------|
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |
| | | | | | | | | | |

CHARGE OUTS

