

APPLICATION No.: 12272

TAP CLEARED

LOCATION: 274-76 Nash Rd.

OWNER: Hermangarda Mends

MEASURES:

5/8"

E from

Brook

176.0 ft.

N from S line

Nash Rd.

9.0 ft.

E from W line

House

18.8 ft.

SEP 21 1982 -- Renewed from main to 6" inside curb stop.
9.0 ft. - 3/4" copper; 3/4" curb stop; 5/8" x 3/4" Fig. 413;
5/8" x 3/4" lead-cop. adapt. XS;

1" Copper Service

- - - - -

05/02/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 60

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 16.0

Distance from curb face to curb stop (ft) 1.0

Depth of service (ft) 3.3

Total length of new pipe installed (ft) 19.0

Curb stop replaced: no Corporation replaced: no

Ball valve replaced: yes size 1"

Remarks: 3.0 WHIP

DATE

BEF.

AFT.

REMARKS

SEP 21 1982

Reamed

METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
5-12-66		5/8	King	523141					

CHARGE OUTS

