

APPLICATION No.: 12306

TAP CLEARED

LOCATION: 10 McGurk St

OWNER:

31-313

MEASURES: 1" Copper Service

04/29/2019 Lead Service replacement program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) N/A

Distance from curb stop to meter (ft) 18

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 18

Curb stop replaced: No

Corporation replaced: No

Ball valve replaced: Yes size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]

APPLICATION No.: 12306

TAP CLEARED 8439 2472

LOCATION: 10 Mc Gurk St.

OWNER: Frank Ferreira

MEASURES: 5/8" H lead Sept. 4, 1908

WS from Welcome St. 20.0 ft.

W from E line McGurk St. 8.5 ft.

S from N line lot 15.6 ft.

Sept. 28, 1984 Renewed from 1/2' outside curb stop to prop. line. Stock: 7 ft. 3" copper tubing

1 3/4" curb stop 1 Caldwell stop box 2 3/4 x 5/8 lead to cop. add-tp. XXS

Sept 25, 1996: Street reconstruction-Tilcon excavation

Renewed from main to curb stop Stock: 23.5ft 3/4" copper tubing 1-3/4" curb stop same CALdwell stop box

1- 3/4x5/8 Fig 413 Insp. M Rose III

9-25-1996 Renewed from main to curb stop. Stock:

23.5 - 3/4" Copper tubing, 1 - 3/4" Curb Stop,

1 - Cladwell Stop Box(same), 1 - 5/8" x 3/4" Fig. 413.

Tilcon Const. to maintain cut. All stock by city.

DATE BEF. AFT. REMARKS

Sept 25, 1996: tap reamed
9-25-1996 Tap reamed

[illegible]

CHARGE OUTS.

[illegible]