

APPLICATION No.: 12340

TAP CLEARED

LOCATION: 135 William, Cor., Pleasant

OWNER: municipal Bldg.

MEASURES:

4" c.l.

See note book 19080 Page 127 sketch

see blue card

4" Chap gate (iron box) in gutter

E x Sixth S t. (north) 66.2 ft.

S x N line William St. 10.7 ft.

E x W line main bldg 45.1 ft.

S x curb at gutter 0.7 ft.

4" Rensslear gate (iron box) at main W.W. Equip. branch

E from Sixth St. (north) 66.3 ft.

S x N line William St. 29.4 ft.

E x W line main bldg. 45.2 ft.

S x curb at gutter 19.4 ft.

May 1, 1993 Contractor Early & Sons while installing manhole for Cable TV broke 4" service
with loader. Repaired by installing a 4" Smith Blair #226 single band full circle 7½"W cplg.
Location of cplg: 8 ft. south of 4" gate valve.

[illegible]

CHARGE OUTS

[illegible]