APPLICATION No.: 12368	TAP CLEARED			
LOCATION: 73 Nelson St	DATE	BEF.	AFT.	REMARKS
OWNER:	09/22/	93		
MEASURES: October 15, 1908 W X County St S X N Line Nelson St E X W Line House 1" Copper Service 07/29/2020 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 100 Distance from main to curb stop (ft) 22.8 Distance from curb stop to meter (ft) 19 Distance from curbface to curb stop (ft) 1.6 Depth of service (ft) 4.0 Total length of new pipe installed (ft) 41.8 Curb stop replaced: yes size 1" Corporation replaced: yes size 1" Remarks:1" union installed where shown				

