

APPLICATION No.: 12403

TAP CLEARED

LOCATION: 568 Union

OWNER: CL. Huretzlisy

MEASURES: 5/8"

E from	Rotch	61.0 ft.
N from S line	Union	9.0 ft.
E from W line	house	16.3 ft.
off at curb		

6-16-98 Biszko Cont renewed service from the newly installed 10" ductile main to a point from the main. Stock supplied by Contractor: 2 ft. - 3/4" Copper tubing, 1 - 1" x 1" cop to cop. cplg., comp., 1 - 1" Corporation tap, Contractor to maintain cut.

2-22-99 M. Pavao Const. renewed from main to prop. line.  
Stock: 18 ft. - 1" Copper tubing, 1" Curb Stop,  
1 - Caldwell Stop Box, 1 - 1" x 1" cop to cop cplg.,  
comp., 1 - 3/4" x 1" Fig. 413. M. Pavao Cont. to maintain  
cut.

[illegible]

[illegible]

## CHARGE OUTS

[illegible]