

12408

LOCATION: 156 Tallman St

OWNER:

31-313

MEASURES:	E X Brook	66.0 ft
	N X S Line Tallman St	9.0 ft
	E X W Line House	16.0 ft

1" Copper Service

7/25/2018 Lead Service Replacement program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 70

Distance from main to curb stop (Ft) 10.4

Distance curb stop to meter (ft) 12.8

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 3.6

Total length of new pipe installed (ft) 23.2

Curb stop repalced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]