

APPLICATION No.: 12462

TAP CLEARED

LOCATION: 297 Davis St

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES: 06/14/2018 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water pressure 70

Distance from main to curb stop (ft) 24.0

Distance from curb stop to meter (ft) N/A

Distance from curb face to curb stop (ft) 2.0

Depth of service (ft) 3.5

Total length of new pipe installed (ft) 24.0

Curb stop replaced yes size 1"

Corporation replaced yes size 1"

Ball Vavle furnished no

[illegible][illegible][illegible][illegible]

APPLICATION No.: 12462

TAP CLEARED

LOCATION: 297 Davis St.

OWNER: Joseph Wobecky

MEASURES:

5/8"

W from	Bowditch	334.4
S from N line	Davis	9.0
E from W line	House	10.5

Change over to 3/4"

May 2, 1955 Renewed from main to apoint 1 ft. from main
1 ft. of 3/4" copper tubing 1 wiped joint.

Oct. 26, 1970 Renewed $\frac{1}{2}$ ft. outside curb top to inside cellar
20 ft. - $\frac{3}{4}$ " copper tubing (13 ft. inside) *1 WIRE JOINT*
1 - $\frac{3}{4}$ " Meter cplg.

