

1 2 4 6 8

204 Crapo St

OWNER:

31-313

**MEASURES:**

Jan 14, 1909

S from Nelson St 77.0'

W from E line Crapo St 7.0'

N from S house 6.5'

1" COPPER

8/8/2019: Lead service line replacement program

Phase 1, Contractor: P. Gioioso & Sons

TYPE: CU, Diameter 1inch, Water Pressure 100

Distance from main to curb stop 9'

Distance curb stop to meter 17.7'

Distance from curb face to curb stop 2.6'

Depth of service 4.1'

Total length of new pipe installed 17.7'

Curb stop replaced: NO Size 3/4"

Corporation replaced: YES Size 1"

Ball Valve furnished: YEs Size 1"

Remarks;- Curb stop found damaged converted to	union	with	new
curb stop attached where shown			

[illegible]