

APPLICATION No.: 12500

LOCATION: 70 Nelson St

TAP CLEARED

OWNER: _____

31-313

MEASURES: January 7, 1908

E X Crapo St 431.8 ft

N X S Line Nelson St 9.0 ft

E X W Line House 12.7 ft

1" Copper Service

07/29/2020 Lead Service Replacement Program

Phase 1" Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 5.8

Distance from curb stop to meter (ft) 13.6

Distance from curb face to curb (ft) 1.8

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 19.4

Curb stop replaced: yes, size 1"

Corporation replaced: yes, size 1"

Ball valve replaced: yes size 1"

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

