

APPLICATION No.: 12501

TAP CLEARED 8747-1173

LOCATION: 541 N.S. ELM, E. of Rounds St.

DATE

BEF.

AFT.

REMARKS



OWNER: Anthony Geradi

11/17/87: TAP REAMED

MEASURES:

01-01-1909

6/2/83: shut off OK Owner Edmund Rebello

8/10/83: shut off didn't work checked by Hunt & Santos

5/8"

E from

Rounds

71.0

S from N line

Elm

7.0

E from W line

House

2.4

11/17/87: Renewed from main to inside cellar. (10 ft. ins. prop line) Stock: 38 ft. 3/4" copper tubing 1 - 3/4" curb stop

1 - Caldwell stop box 1-3/4 x 5/8 Fig. 413
=====

9/19/08 - West End Water Main Rehab Contract # 4-Perrina Const.

Renewed service from main to a point 3 ft inside curb stop

18.5 ft -1" copper tubing; 1 -1" Corp. Tap; 1 curb stop;

1 - 1" x 3/4" reducer. Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]