

APPLICATION No.: 12508

TAP CLEARED

LOCATION: 59 Mosher St

DATE

BEF.

AFT.

REMARKS

OWNER:

9/5/51

31-313

MEASURES:

Jan. 8, 1909

W X County St

550.0 ft

S X N Line Mosher St

9.0 ft

E X W Line House

12.0 ft

1" Copper Service

07/25/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 25.6

Distance from curb stop to meter (ft) 14

Distance from curb face to curb stop (ft) 2.0

Depth of service (ft) 3.9

Total length of new pipe installed (ft) 25.6

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks: 1-3/4 union installed 1ft outside
curb stop

[illegible]