

12527

34 McGurk St

OWNER:

31-313

MEASURES: Feb. 11, 1909

N X Ruth St 161.5 ft

W X E Line McGurk St 9.0 ft

N X S Line House 14.4 ft

1" Copper Service

04/18/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 23.8

Distance from curb stop to meter (ft) 17

Distance from curb face to curb stop (ft) 1.7

Depth of service (ft) 4.0

Total length of new pipe installed (ft) 40

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: yes size 1"

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

[illegible]

[illegible]