APPLICATION No.: 12532		TAP CLEARED		
LOCATION: 11 Welcome St	DATE	BEF.	AFT.	REMARKS
OWNER:				
MEASURES; W X McGurk St S X N Welcome St S Y M House 1" Copper Service 4/8/2019 Lead Service Line Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Water pressure 95 Distance from main to curb stop (ft) 24.2 Distance curb stop to meter (ft) 22.7 Distance from curbface to curb stop (ft) 1.8 Depth of service (ft) 4 Total length of new pipe installed (ft) 46.9 Curb stop replaced: Yes size 1" Corporation replaced: Yes size 1" Ball valve replaced: Yes size 1"				

