

✓

LOCATION: 93 Nelson St

OWNER:

31-313

MEASURES: March 26, 1909

E X Crapo St	184.0 ft
--------------	----------

S X N Line Nelson St 9.0 ft

E X W Line House 6.0 ft

1" Copper Service

08/03/2020 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 27

Distance curb stop to meter (ft) 12.5

Distance from curb face to curb stop (ft) 1.3

Depth of service (ft) 4.3

Total length of new pipe installed (ft) 32.6

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks: 1-3/4 union installed where shown

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

9/24/99 Ream

[illegible]

CHARGE OUTS

