

APPLICATION No.: 12562 5/8"

# TAP CLEARED

LOCATION: 1009 County St.

OWNER: W.D. & S.S. Eldridge

MEASURES:  $5/8''$

S from Peckham 57.8 ft.

E from W line                      County                      8.0 ft.

S from N line                      House                      9.8 ft.

Nov. 20, 1956 Renewed from a point  $\frac{1}{2}$  ft. outside curb stop to property line. 10 ft. of  $\frac{3}{4}$ " copper tubing

3/4" copper stop, fig. 415 - Red Hed

2 lb. wiping solder

Nov. 23, 76 Renewed from main to 6 ft. in front of  
the main.

6 ft. -  $3/4$ " Copper tubing  $5/8$ " x  $3/4$ " Fig. 413

Tap Reamed  $5/8" \times 3/4"$  lead to cop.  
adapt. XS

Jan. 16, 1980: Renewed 6" outside of curb stop to inside of cellar wall.

20 ft.-3/4" copper (10 ft. ins.)

1-3/4" curb stop 1-Caldwell stop box

1-5/8" x 3/4" lead-cop. adapt. XS

8/24/98 Dug street - Leak not at this location - Redug 1011 County St.  
Street cut: 7' x 3' Warr.

10/30/06 - Caliacco Corp. renewed from main to a point 4 ft.

[illegible]

# CHARGE OUTS