

APPLICATION No.: 12669

TAP CLEARED

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

5/8" H June 9, 1919

Feb 6, 2018 Repaired 7' section heading west from the 18 ft line of the curb stop. 7' 3/4" copper tubing; 3/4" x 3/4" copper cplg XXS; 6" clay to PVC (2); 9' 6" PVC pipe (heavy lead) Ronnie A

[illegible]

[illegible]

CHARGE OUTS

[illegible]

1 SYLVIA COURT

APPLICATION No.: 12669

TAP CLEARED

LOCATION: REAR 79 CRAPO ST

OWNER: SERAFIM SOUZA ET UX

31-313

MEASURES: 5/8" H June 9, 1919

W from CRAPO ST 127.0 ft

N from S line COURT ST 1.3 ft

W from E line HOUSE 5.3 ft

July 14, 1995: Crapo St. REconstruction

Todesca Corp renewed serv. from main to prop line

Cont. supplied all stock & will maintain trench

Stock: 16 ft 3/4" copper tubing 1-3/4" curb stop

1- Caldwell stop box 1-3/4x3/4 lead-cop adapt.xxs

1- 3/4x5/8 Fig 413

Insp. Dennis Monty

ADDITIONAL MEASURES

S x N line Court St. 1.3 ft

E x W line house 5.3 ft

Nov. 8, 1995 Repaired leak on small main pipe at a point 15 ft. E x service for 1 Sylvia Ct.

Renewed from a point 13 ft. E x ser. # 12669 to a point 15 ft. E x service.

2 ft. - 3/4" copper tubing

1 - 3/4" x 3/4" cop to cop cplg., comp. (13 ft. E x service)

1 - 5/8" x 3/4" lead to copper adapt XXS (15 ft. E x service)

10/1/12 - Repaired a leak at a point of 80 ft west of the west line of Crapo St

2 ft - 3/4" copper tubing; 2 -3/4" x 5/8" lead to copper adapt. xs. Foreman: Joe Costa

DATE BEF. AFT. REMARKS

7/14/95: tap reamed

11-8-95

9545-03225

10/1/12

2012-4000 313

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 12669

TAP CLEARED 8604-0802

LOCATION: Rear 79 Crapo St.

OWNER: Serafim Souza Et Ux

MEASURES: 5/8"

H 1 Sylvia, Ct. June 9, 1919

3/4" Change over to 3/4" from Curb to cellar

W from	Crapo	127.0 ft.
N from S line	Court	1.3 ft.
W from E line	House	5.3 ft.

November 13, 1968 Renewed from a point 2 ft. outside curb stop to inside the cellar.

12 ft. of 3/4" copper tubing (6 ft. inside) 1 Buffalo stop box
1 wipe joint 1 3/4" Mueller curb stop
2 3/4" meter couplings

Aug. 21, 1989 repaired leak on small 5/8" main pipe. Renewed from 12 ft. east of water service of 1 Sylvia Ct. Installed 3/4" curb stop, 2 ft. - 3/4" copper tubing, 1 - 3/4" x 3/4" lead to cop adapt XXS

Dec. 14, 1993 Renewed service from curb stop to a point 18 ft. easterly.-
to a 3/4" x 3/4" lead to copper adapt. XXS.
see main pipe report.

Jan. 23, 1994 repaired leak on small main at point W x W line

Crapo St. 40 ft. see main pipe report

Note: the curb stop on Crapo St. was left shut off - only one house on this line - house is vacant!!

[illegible]

CHARGE OUTS

[illegible]