

✓

LOCATION:

31-313

MEAS

S X Fair St

W X E line Briggs St

N X S line House

1" Copper Service

10/22/2018 Lead Service Line Replacement Program

PHase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (ft) 24.8

Distance from curb stop to meter (ft) 10

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.3

Total length of new pipe installed (ft) 24.8

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve furnished: no size 3/4"

Remarks: 3/4-1" union installed 1.0 lf outside

curb stop

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

[illegible]