

APPLICATION No.: 1276

TAP CLEARED 86 44-0028

LOCATION: 45 Durfee

OWNER: Jack J. Miller

MEASURES:

 $3/4^{\text{th}}$ 

|               |       |      |
|---------------|-------|------|
| E from W line | Cedar | 11.9 |
|---------------|-------|------|

|               |        |     |
|---------------|--------|-----|
| S from N line | Durfee | 7.4 |
|---------------|--------|-----|

|                  |         |      |
|------------------|---------|------|
| 5 ft from N line | Surface |      |
| E from W line    | House   | 10.6 |

**March 28, 1974:** Relocated service from 8" main to new 12" main.  
Renewed from main to 1 ft. inside curb stop. 18.5 ft.-3/4" copper;  
3/4" corp.; 3/4" curb stop; stop box;

3/4" corp.; 3/4" curb stop; stop box;  
 APR 21 1982 -- Tilcon renewed service from the curb stop  
 to the prop. line. 6.5 ft.-3/4" copper; curb stop; stop  
 box; 5/8" x 3/4" lead-cop. adapt. XXS;

10/27/86: Renewed from prop line to inside cellar. Stock: 15ft.  
3/4" copper tubing 1 - 3/4 x 3/4 cop to cop cplg. comp.

6/20/07 Caliacco Corp. transferred existing 3/4" copper service from old 12" main to new 16" main. 7' of copper tubing



[illegible]