

12761

LOCATION: 111 Mt Vernon St

OWNER:

31-313

MEASURES:	E X Shawmut Ave	395.6 ft
	S X N Line Mt Vernon St	6.5 ft
	E X W Line House	5.7 ft

1" Copper Service

05/16/2019 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 50

Distance from main to curb stop (ft) 20

Distance from curb stop to meter (ft) 23.2

Distance from curb face to curb stop (ft) 2.3

Depth of service (ft) 3.7

Total length of new pipe installed (ft) 23.2

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball vavle replaced: Yes size 1"

Remarks: 1-3/4" union installed 1 ft outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

9/27/04

[illegible]