

APPLICATION No.: 12780

LOCATION: 305 Davis St

TAP CLEARED

OWNER: _____

31-313

MEASURES:

E X Brook St 223.3

S X N Line Davis St 9.3 ft

E X W Line House 12.8 ft

1" Copper Service

06/05/2018 - Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water Pressure 70

Distance from main to curb stop (ft) 24.7

Distance from curb stop to meter (ft) 17

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 3.8

Total length of new pipe installed (ft) 24.7

Curb stop replaced yes size 1"

Corporation replaced yes size 1"

Ball Valve Furnished no size 1"

Remarks: 1-3/4" union installed where shown

Installed service sleeve with 1" corp where shown

Partial service replacement, connection made at

3/4" copper line

DATE

BEF.

AFT.

REMARKS

[illegible]