

APPLICATION No.: 12793

LOCATION: 1037 Cove Rd

TAP CLEARED

OWNER: _____

31-313

MEASURES:

July 13.1909

S from Cove Rd 31.3'

E from W line Thatcher St 9.0'

N from S line house 2.4'

1-16-2019: Lead service line replacement program phase 1

Contractor: P. Gioioso & Sons

Type CU, Diameter 1, Water Pressure 100

Distance from main to curb stop 9.5'

Distance curb stop to meter 16'

Distance from curb face to curb stop 1.3'

Depth of service 3.8'

Total length of new pipe installed 9.5'

Curb stop replaced: YES Size 1"

Corporation replaced: YES Size 1"

Ball valve furnished : NO Size 3/4"

Remarks: 1- 3/4" union installed 1LF outside curb stop

DATE

BEF.

AFT.

REMARKS

[illegible]