

TAP CLEARED 9045-0029

DATE _____

BEF.

AFT.

REMARKS

MEASURES: 5/8"

W from	Brook Ave.	682.0 ft.
N from S line	Valentine	9.4 ft.
E from W line	house	10.0 ft.

11/5/90: Renewed from 1ft. outside curb stop to prop line
Stock: 6ft. 3/4" copper tubing 1- 3/4" curb stop
1- Caldwell stop box 2- 3/4x5/8 lead to cop adapt. xxs

1" Copper Service 06/10/2019
Lead Service Line Replacement Program
Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 100
Distance from main to curb stop (Ft) 7
Distance from curb stop to meter (Ft) N/A
Distance from curb face to curb stop (ft) 2.5
Depth of service (ft) 4
Total length of new pipe installed (ft) 7
Curb stop replaced: No
Corporation replaced: no
Ball valve furnished: No

[illegible]