

APPLICATION No.: 12 950

TAP CLEARED ✓

LOCATION: 21 Tremont N.W. Cor. Maple View Terrace

DATE BEF. AFT. REMARKS

OWNER: M. E. Bannister

8/6/92: TAP REAMED

MEASURES:

5/8"

S from

Maple

93.0ft.

E from W line

Tremont

6.0 ft.

S from N line

house

4.0 ft.

7/26/90: Renewed from 1 ft outside curb stop to prop
line 4ft. from c.s. to prop line

Stock: 5 ft. 3/4" copper tubing 1- Caldwell stop box
2- 3/4 x 5/8 lead to cop adapt. x s == 1-3/4" curb stop

8/6/92: Ch 90 proj Pavao Const. renewed from main to curb stop

NOTE: CURRENT FENCE IS 2FT OUT FROM PROP LINE

Stock: 7ft 3/4" copper tubing 1-3/4" curb stop

1-Caldwell stop box 1-3/4x5/8 Fig 413 Insp J Rodrigues

7/13/2023 Contractor City of New Bedford

Renewed Curb stop to Meter

CI-CRB-B Cast Iron Curb stop Boxes X Units 1 UOM Each

(3-4)" Ball 3/4" Ball Valve Units 1 UOM Each

MeterCou 5/8" Meter Coupling p-(5-8)" Units 2 UOM Each

(3-4)" 3/4 PROPRESS 90 Units 2 UOM Each

3/4" 3/4" Copper Tubing Type-K Units 20 UOM Feet

METER HISTORY

[illegible]

CHARGE OUTS