APPLICATION No.: 12981		TAP CLEARED			
LOCATION: 246 Nash Road	DATE	BEF.	AFT.	REMARKS	
OWNER:					
MEASURES: W X Ashley Blvd  N X S Line Nash Rd  E X W Line House  10.2 ft  "Copper Service  05/10/2018 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diatmeter 1in, Water pressure 67 Distance from main to curb stop (ft) 10.0 Distance from curb stop to meter (ft) 20.0 Distance from curb face to curb stop (ft) 2.5 Depth of service (ft) 4.0  Total length of newpipe installed (ft) 33.0 Public 10.0 Private 23.0 Curb stop replaced: yes size 1" Corporation replaced: yes size 1" Ball valve furnished: yes size 1" Remarks: 10 ft Corp to CS, 19.0 ft CS to hse 1.0 ft Hse to meter 3.0 WHIP					

