

SERVICE

Application No. 13005

St. & No. 156 Clinton st., S.S., W. of Ash

Size Pipe

Kind Pipe

Laid

3/4"

5/8"

Copper

L-lead

Oct. 25, 1909

W from

Ash

St. 132.7 ft.

N from

S line

Clinton

St. 6.0 ft.

W from

E W line

house

St. 30.4 4.0 ft.

City

15 ft. Earth

14 ft. Pipe

Taker

Labor ft. Earth

18 1/2 ft. Pipe

1 00

2 59

2 00

5 59

REMOVED

P. 45 5. 11-2006

Mar.13,1963,ser. leak, renewed from 6" outside curb stop to $2\frac{1}{2}$ ft. inside curb stop using 3 ft. $\frac{3}{4}$ " cop.tub., 1- $\frac{3}{4}$ " cop. stop, Fig.415, 2 lbs. wiping solder, 125 oamp: 1 hr.

11/21/67, renewed from a point 2 ft. inside curb stop to inside of cellar; 19 ft. $\frac{3}{4}$ " copper tubing; 1 $\frac{3}{4}$ " cop to cop coupling. Bill#54568

MAY. 11, 2006

SER. CUT OFF @ TAP & ALL MAT'L ABANDONED
IN THE GROUND.