

APPLICATION No.: 13071TAP CLEARED 8606-1935LOCATION: 209 MapleOWNER: Jacob Gabachnits

MEASURES:

5/8"

W from

Tremont

179.0 ft.

S from N line

Maple

8.4 ft.

W from E line

House

10.3 ft.

Jan. 22, 1960 Renewed from $\frac{1}{2}$ ft. outside curb stop to
3 ft. inside curb stop.

$3\frac{1}{2}$ ft. - $\frac{3}{4}$ " Copper tubing 2# wiping solder

- - -

2/7/86: Renewed from main to a point 1 ft. from main

Stock: 1 ft. $\frac{3}{4}$ " copper tubing 1 - $\frac{3}{4}$ x $\frac{5}{8}$ lead to cop adapt.

xs 1 - $\frac{3}{4}$ x $\frac{5}{8}$ Fig. 413

=====

9-7-2000 Renewed from main to property line. Stock:
29.3 ft. - $\frac{3}{4}$ " Copper tubing, 1 - $\frac{3}{4}$ " Curb Stop,
1 - Caldwell Stop Box, 1 - $\frac{5}{8}$ " x $\frac{3}{4}$ " lead to cop.
adapt. XS. Taps new 8" main. Silva Const. to maintain
cut.

12.15.2022 $\frac{3}{4}$ " Copper Renewal Service

W LINE E HOUSE 16'

S LINE S HOUSE 19'

Main to property line 31'

Pipe inside property 14'

Remarks: C/s to meter Renewed by JLC

[illegible]